

PORT ST. LUCIE CITY COUNCIL
AGENDA ITEM REQUEST

COUNCIL ITEM 7B
DATE 3/12/12

Meeting Date: March 12, 2012

Public Hearing Ordinance Resolution Motion

Item: Contract #20110011 CO #1 - Port St. Lucie Blvd. Pedestrian Lighting Project from Veterans Memorial Parkway to US #1 FDOT JAP (Joint Participation Agreement), APX-86, FM 428299-1-58-01

Recommended Action:

- 1) Approval of Change Order #1 to The Signal Group, Inc. for the Port St. Lucie Pedestrian Lighting Project in the amount of \$0.00 and 172 additional calendar days. The new Contract period will be 322 calendar days.

Exhibits: Department memo attached yes no

Summary Explanation/Background Information: The Port St. Lucie Pedestrian Lighting Project consists of the installation of pedestrian lighting along the north side of Port St. Lucie Blvd. and the replacement of sidewalk and curb cut ramps to meet ADA requirements. This change order includes the additional of 162 calendar days to the project due to construction delays caused by unresolved utility conflicts and 10 calendar days for weather and holidays. No additional costs are associated with these delays.

Purchase is not a replacement Purchase is budgeted.

Award Amount: **\$0.00 & 172 calendar days**

Department requests expenditure from the following:

Fund	304	Road & Bridge CIP Fund
Cost Center	4121	Traffic
Object Code	568810	Roadway
Project	Y1101	PSL Blvd. Pedestrian Lighting JPA Project

Director of OMB concurs with award:  City Manager concurs with award: 

Department requests 0 minutes to make a presentation.

Submitted by: Patricia Roebing Date Submitted: 2/22/12

Title: City Engineer

RECEIVED

FEB 24 2012

City Manager's Office

CHANGE ORDER

(Instructions on reverse side)

No.: Change Order # 1

PROJECT: City of Port St. Lucie

DATE OF ISSUANCE:

OWNER: City of Port St. Lucie
121 SW Port St. Lucie Boulevard
Port St. Lucie, Florida 34984

OWNER's Project No.: 201-10011

CONTRACTOR: Signal Group Inc
23 Eganfuskee St, #128
Jupiter, FL 33477

ENGINEER: Culpepper & Terpening, Inc.

ENGINEER's Project # 10-235

CONTRACT FOR: PSL Boulevard Pedestrian Lighting

You are directed to make the following changes in the Contract Documents.

Description: City of Port St. Lucie Contract No. 20110011

Purpose of Change Order:

1. Add 10 calendar days for weather and holiday days
2. Add 162 calendar days for FPL relocation delays
3. All other contract provisions / addenda remain in full force & effect.

Please see attached Document of Changes.

See Attached Memos & Price Proposals

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ <u>475,548.25</u>	Original Contract Time <u>150</u> days or date
Previous Change Orders No. 0 through 1 \$ <u>-</u>	Net change from previous Change Orders <u>0</u> days
Contract Price prior to this Change Order \$ <u>475,548.25</u>	Contract Time prior to this Change Order <u>150</u> days or date
Net Increase (Decrease) of this Change Order <u>-</u>	Net Increase (Decrease) of this Change Order <u>172</u> days
Contract Price with all approved Change Orders \$ <u>475,548.25</u>	Contract Time with all approved Change Orders <u>322</u> days or date

RECOMMENDED:

APPROVED:

APPROVED:

By _____

by _____

by _____



"A City for All Ages"

CITY OF PORT ST. LUCIE
ENGINEERING DEPARTMENT
Accredited Agency – American Public Works Association

MEMORANDUM

To: Cheryl Shanaberger – Deputy Director of OMB (via electronic submittal)

From: Dennis Madebach – Project Manager *DM*

Thru: Roxanne M. Chesser, P.E. - Civil Engineer *RM*

Date: January 25, 2012

RE: Port St. Lucie Boulevard Pedestrian Lighting
Construction Services
Signal Group, Inc.
Contract No. 20110011 Change Order No. 1

Attached, please find the request for Change Order No. 1 to the construction contract with Signal Group along with the backup information from Culpepper & Terpening, Inc. (C&T) for the Port St Lucie Boulevard Pedestrian Lighting Project. We are requesting authorization by the City Council for the City Manager to execute the Change Order as referenced above and as further described below.

The construction of this project has been delayed by 162 days due to unresolved utility conflicts and 10 days due to weather and holidays.

This Change Order increases the contract time by one hundred seventy two (172) days to allow for the completion of the project.

The account number associated with this Change Order is 304-4121-568810-Y1101. Please schedule this for presentation at the next available City Council meeting. If additional documentation is needed or if you have any questions, please let me know.

RC/dm

Enclosures

c: Jesus Merejo, Utility Systems Director
Patricia Roebing, P.E., City Engineer
Dave Pollard, Director of OMB
Kimberly Graham, P.E., Assistant City Engineer
Susan Walsh, Budget Specialist

s:\projects\psl blvd pedestrian lighting\memo to omb col sgi.doc



CULPEPPER & TERPENING, INC
CONSULTING ENGINEERS LAND SURVEYORS

January 30, 2012

Sender's Email: mdimitriou@ct-eng.com
Project 10-235

VIA: Email dmadebach@cityofpsl.com
Original via Hand Delivery

Mr. Dennis Madebach
Engineering Department
City of Port St. Lucie
121 SW Port St. Lucie Boulevard
Port St. Lucie, FL 34984

**RE: PSL Boulevard Pedestrian Lighting
Contract 2011 / Change Order #1**


Dear Mr. Madebach:

Please see the attached change order for the above referenced project. This change order adds 10 additional days for weather/holidays and 162 days for FPL delays due to overhead wire conflicts.

This change order package is presented with the recommendation for processing.

Sincerely,

CULPEPPER & TERPENING, INC.


Marcelo Dimitriou, P.E.
Construction Services Director

MED

cc: Roxanne Chesser, P.E., CPSL Eng

Attachment

City of Port St. Lucie		Change Order 1	
Contract No. 20110011			
City of Port St. Lucie			
121 SW Port St. Lucie Boulevard			
Port St. Lucie, Florida 34984			
Signal Group Inc	Contract No. 20110011		
23 Eganfuskee St, #128			
Jupiter, FL 33477	Culpepper & Terpening, Inc.		
PSL Boulevard Pedestrian Lighting			10-235
SUMMARY			
1. Additional Items			
2. Add 10 calendar days for weather and holiday days			
3. Add 162 calendar days for FPL relocation delays			
4. All other Contract provisions and addenda remain in full effect			