COUNCIL ITEM 7G
DATE 2/13/12

PORT ST. LUCIE CITY COUNCIL
AGENDA ITEM REQUEST

Meeting Date: February 13, 2012

Public Hearing ____ Ordinance ____ Resolution ____ Motion _X_

Item: E-Bid #20110010 CO #2 Eastern Watershed Improvement Project (EWIP) Elks – Cane Slough Stormwater Treatment Area (STA)

Recommended Action:

1) Approval of Change Order #2 to Underwater Engineering Services, Inc. for the construction of the Eastern Watershed Improvement Project (EWIP) Elks – Cane Slough Stormwater Treatment Area (STA) in the amount of $0.00 and 21 additional calendar days. The Contract amount remains at $1,329,233.36 and the Contract period is extended by 21 calendar day for a total Contract period of 261 calendar days.

Exhibits: Department memo attached [X] yes [ ] no

Summary Explanation/Background Information: The Elks – Cane Slough Stormwater Treatment Area (STA) is one of the elements of the Eastern Watershed Improvement Projects (EWIP). The project is located at the northwest corner of the intersection of Lennard Road and Cane Slough Road. This Change Order involves additional calendar days to accommodate for twenty-one (21) contract days for weather related impacts on the project. This Change Order does not require any additional funding. The Contract amount remains at $1,329,233.36 and the new Contract period is 261 calendar days.

Purchase is not a replacement Purchase is budgeted.

Award Amount: **$0.00 & 21 additional calendar days**

Department requests expenditure from the following:

Fund	403	EWIP Fund
Cost Center	4126	Street & Drainage
Object Code	568812	Other Infrastructure
Project	00000	n/a

Director of OMB concurs with award: City Manager concurs with award:

Department requests 0 minutes to make a presentation.

Submitted by: Patricia Roebling Date Submitted: 02/07/12

Title: City Engineer

RECEIVED
FEB 07 2012
City Manager's Office

RECEIVED
FEB 06 2012
City Manager's Office

CHANGE ORDER

No.: Change Order # 02

PROJECT:	City of Port St. Lucie	DATE OF ISSUANCE:	
OWNER:	City of Port St. Lucie 121 SW Port St. Lucie Boulevard Port St. Lucie, Florida 34984	OWNER's Project No.:	20110010
CONTRACTOR:	UESI 3306 Enterprise Road Fort Pierce, FL 34982	ENGINEER:	The Corradino Group
CONTRACT FOR:	EWIP Elks Cane Slough Stormwater Treatment Area		

You are directed to make the following changes in the Contract Documents.

Description: City of Port St. Lucie Contract No. 20110010 / CO #2

Purpose of Change Order:
1. Add Weather Time to contract
2. All other provisions of the Original contract remain in full force and effect.

See Attached Memos

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price $ 1,009,777.64	Original Contract Time 240 days or date
Previous Change Orders No. $ 319,455.72	Net change from previous Change Orders 0 days
Contract Price prior to this Change Order $ 1,329,233.36	Contract Time prior to this Change Order 240 days or date
Net Increase (Decrease) of this Change Order $ -	Net Increase (Decrease) of this Change Order 21 days
Contract Price with all approved Change Orders $ 1,329,233.36	Contract Time with all approved Change Orders 261 days or date

RECOMMENDED:	APPROVED:	APPROVED:
By_____	by_____	by_____
Engineer	Owner	Contractor

CITY OF PORT ST. LUCIE

Engineering Department

Accredited Agency – American Public Works Association

"A City for All Ages"

MEMORANDUM

TO: CHERYL SHANABERGER –DEPUTY DIRECTOR OF OMB

FROM: JAMES E. ANGSTADT, P.E. – CIVIL ENGINEER JEA

DATE: JANUARY 12, 2012
REVISED: FEBRUARY 6, 2012

RE: EASTERN WATERSHED IMPROVEMENT PROJECT
ELKS CANE SLOUGH STORMWATER TREATMENT AREA (STA)
UNDERWATER ENGINEERING SERVICES INC. /UESI
CHANGE ORDER NO. 2 - CONTRACT NO. 20110010

Attached please find a cover letter, a time tracking spreadsheet and a change order form for Change Order No. 2 to Contract No. 20110010 with Underwater Engineering Services Inc (UESI) related to construction services associated with the Elks Cane Slough Stormwater Treatment Area (STA) which is a part of the Eastern Watershed Improvement Project (EWIP). We are requesting authorization by the City Council for the City Manager to execute the necessary change order as referenced and as further described below.

Change Order No. 2 to the Elks Cane Slough STA contract (No. 20110010) with UESI involves additional work days to which the contractor is entitled in accordance with the contract. To date, the contractor is owed 21 contract days for weather related impacts on the project. *The total contract time including this change order is 261 days.*

The Engineering Department has reviewed this change order and we have coordinated with Corridino Group, Inc. and UESI on it to the point where we feel it is acceptable and we recommend it for approval. Please process this material and schedule it for presentation at the next available City Council meeting for the Council's consideration. If additional documentation is needed, or if you have any questions, please do not hesitate to contact me. Thank you for your cooperation.

c: Greg Oravec, Assistant City Manager/CRA Director
Jesus Merejo, Utility Systems Director
Patricia Roebling, P.E., City Engineer
Kimberly Graham, P.E., Assistant City Engineer
Dale Majewski, NPDES Program Manager
Dave Pollard, Director of OMB
Sue Walsh, Budget Specialist

S:\projects\EWIP\5 in Construction\14 Cane Slough\STA2 UESI Change Order No. 2\CO-01-12 MEM\OMB EWIP CaneSlough CO2R1Ver.doc

121 S.W. Port St. Lucie Boulevard • Port St. Lucie, FL 34984-5099 • 772/871-5177 • Fax 772/871-5289
TDD Line • 772/344-4222

CORRADINO

January 9, 2012

James E. Angstadt, P.E.,
City of Port St. Lucie – Engineering Department
121 S.W. Port St. Lucie Boulevard
Port St. Lucie, FL 34984

RE: **Change Order #2 – Contract Time Extension**
EASTERN WATERSHED IMPROVEMENT PROJECT (EWIP)
ELKS CANE SLOUGH STORMWATER TREATMENT AREA
Contract No. 20110010

Dear Mr. Angstadt:

Enclosed for review is the associated documentation to support contract change order number two for the referenced project.

CONTRACT TIME EXTENSION SUMMARY
Upon review, I am in support of the requested time extension per the explanation listed below:

A. **Weather Impacts:** Per specification 8-7.3.2, the contractor was unable to work at least 50% of the normal work day on controlling items of work due to adverse weather conditions (rain) on the following days: 7/21/11, 8/25/11, 8/29/11, 9/2/11, 9/8/11, 9/23/11, 10/7/11, 10/10/11, 10/18-20/11, 10/29/11, 10/31/11, 12/10-17/11
Time Addition: 21 Contract Days

Total Time Extension Request: 21 Days
Authorized Contract Time with Additions: 261 Days
Project Completion Date Revised: January 31, 2012

Please do not hesitate to let me know if there are any questions, or further information is required to process addition of these items to Contract No. 20110010 via Change Order #2.

Sincerely,

The Corradino Group, Inc.
Mel Pollock, PE
Regional Vice President

Florida Nexus Park Suit e 50
2705 Peters Road
Ft. Pierce, FL 34945
TEL 772-489-6648
www.corradino.com

3/1/2007 Calfile with Holidav 2.3

FIN No:	20110010	Project Engineer:	Mel Pollock, PE		
FIN No:		Contract No:		Original Contract Time:	240
FIN No:		Codes:		Time Extend. by SA:	0
FIN No:		W=Weather	D=Work Delayed	Time Ext by Weather:	21
FIN No:		H = Holiday	FA=Final Acceptance	Time Ext by Other:	0
FIN No:		O=Other	FC=Friction Course Curing Period	Time Ext by Holiday	0
FIN No:		FA=Final Acceptance	B=Burn in Signal/Lights	Additional days to extend calendar past FA (LDs)	0
FIN No:		SA=Adhesion of RPM's	MT=Materials Procurement	Present Contract Time:	261

5/16/2011 Start Contract Time
1/31/2012 Extended Contract Completion date

Year	2011																														
Month	5																														
Weekday	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
Contract Day No:	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Code																															
Comments																															

Year	2011																														
Month	6																														
Weekday	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	####
Contract Day No:	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	####
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	####
Code																															
Comments																															

Year	2011																														
Month	7																														
Weekday	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Contract Day No:	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77
Code																					w										
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77
Code																															
Comments																															

Year	2011																														
Month	8																														
Weekday	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed
Contract Day No:	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108
Code																									w				w		
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108
Code																															
Comments																															

Year	2011																														
Month	9																														
Weekday	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	####
Contract Day No:	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	####
Code		w						w														w									

3/1/2007 **Calfile with Holidav 2.3**

FIN No:	20110010	**Project Engineer:**	Mel Pollock, PE		
FIN No:		**Contract No:**		**Original Contract Time:**	240
FIN No:		**Codes:**		**Time Extend. by SA:**	0
FIN No:		**W=Weather**	**D=Work Delayed**	**Time Ext.by Weather:**	21
FIN No:		**H = Holiday**	**FA=Final Acceptance**	**Time Ext by Other:**	0
FIN No:		**O=Other**	**FC=Friction Course Curing Period**	**Time Ext by Holiday**	0
FIN No:		**FA=Final Acceptance**	**B=Burn in Signal/Lights**	Additional days to extend calendar past FA (LDs)	0
FIN No:		**SA=Adhesion of RPM's**	**MT=Materials Procurement**	**Present Contract Time:**	261

5/16/2011 Start Contract Time
1/31/2012 Extended Contract Completion date

Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	####
Code																															
Comments																															

Year	**2011**																														
Month	**10**																														
Weekday	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon
Contract Day No:	**139**	**140**	**141**	**142**	**143**	**144**	**145**	**146**	**147**	**148**	**149**	**150**	**151**	**152**	**153**	**154**	**155**	**156**	**157**	**158**	**159**	**160**	**161**	**162**	**163**	**164**	**165**	**166**	**167**	**168**	**169**
Code							w			w								w	w	w									w		w
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169
Code																															
Comments																															

Year	**2011**																														
Month	**11**																														
Weekday	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	####
Contract Day No:	**170**	**171**	**172**	**173**	**174**	**175**	**176**	**177**	**178**	**179**	**180**	**181**	**182**	**183**	**184**	**185**	**186**	**187**	**188**	**189**	**190**	**191**	**192**	**193**	**194**	**195**	**196**	**197**	**198**	**199**	**####**
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	####
Code																															
Comments																															

Year	**2011**																														
Month	**12**																														
Weekday	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
Contract Day No:	**200**	**201**	**202**	**203**	**204**	**205**	**206**	**207**	**208**	**209**	**210**	**211**	**212**	**213**	**214**	**215**	**216**	**217**	**218**	**219**	**220**	**221**	**222**	**223**	**224**	**225**	**226**	**227**	**228**	**229**	**230**
Code										w	w	w	w	w	w	w	w														
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230
Code																															
Comments																															

Year	**2012**																														
Month	**1**																														
Weekday	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
Contract Day No:	**231**	**232**	**233**	**234**	**235**	**236**	**237**	**238**	**239**	**240**	**241**	**242**	**243**	**244**	**245**	**246**	**247**	**248**	**249**	**250**	**251**	**252**	**253**	**254**	**255**	**256**	**257**	**258**	**259**	**260**	**261**
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261
Code																															
Comments																															

3/1/2007 **Calfile with Holidav 2.3**

FIN No:	20110010	**Project Engineer:**	Mel Pollock, PE		
FIN No:		**Contract No:**		**Original Contract Time:**	240
FIN No:		**Codes:**		**Time Extend. by SA:**	0
FIN No:		**W=Weather**	**D=Work Delayed**	**Time Ext by Weather:**	21
FIN No:		**H = Holiday**	**FA=Final Acceptance**	**Time Ext by Other:**	0
FIN No:		**O=Other**	**FC=Friction Course Curing Period**	**Time Ext by Holiday**	0
FIN No:		**FA=Final Acceptance**	**B=Burn in Signal/Lights**	Additional days to extend calendar past FA (LDs)	0
FIN No:		**SA=Adhesion of RPM's**	**MT=Materials Procurement**	**Present Contract Time:**	261

5/16/2011 Start Contract Time
1/31/2012 **Extended Contract Completion date**

Year	**2012**																															
Month	**2**																															
Weekday	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	####	####
Contract Day No:																														####	####
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29		####
	Federal Aid																														
Contract Day No:																														####	####
Code																															
Comments																															

Year	**2012**																													
Month	**3**																													
Weekday	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															

Year	**2012**																													
Month	**4**																													
Weekday	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	####
Contract Day No:																															####
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:																															####
Code																															
Comments																															

Year	**2012**																													
Month	**5**																													
Weekday	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															

Year	**2012**																													
Month	**6**																													
Weekday	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	####
Contract Day No:																															####

3/1/2007 **Calfile with Holidav 2.3**

FIN No:	20110010	**Project Engineer:**	Mel Pollock, PE		
FIN No:		**Contract No:**		**Original Contract Time:**	240
FIN No:		**Codes:**		**Time Extend. by SA:**	0
FIN No:		**W=Weather**	**D=Work Delayed**	**Time Ext by Weather:**	21
FIN No:		**H = Holiday**	**FA=Final Acceptance**	**Time Ext by Other:**	0
FIN No:		**O=Other**	**FC=Friction Course Curing Period**	**Time Ext by Holiday**	0
FIN No:		**FA=Final Acceptance**	**B=Burn in Signal/Lights**	Additional days to extend calendar past FA (LDs)	0
FIN No:		**SA=Adhesion of RPM's**	**MT=Materials Procurement**	**Present Contract Time:**	261

5/16/2011 Start Contract Time
1/31/2012 **Extended Contract Completion date**

Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:																															####
Code																															
Comments																															

Year	**2012**																														
Month	**7**																														
Weekday	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															

Year	**2012**																														
Month	**8**																														
Weekday	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															

Year	**2012**																														
Month	**9**																														
Weekday	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	####
Contract Day No:																															####
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:																															####
Code																															
Comments																															

Year	**2012**																														
Month	**10**																														
Weekday	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															

3/1/2007 **Calfile with Holidav 2.3**

FIN No:	20110010	**Project Engineer:**	Mel Pollock, PE		
FIN No:		**Contract No:**		**Original Contract Time:**	240
FIN No:		**Codes:**		**Time Extend. by SA:**	0
FIN No:		**W=Weather**	**D=Work Delayed**	**Time Ext by Weather:**	21
FIN No:		**H = Holiday**	**FA=Final Acceptance**	**Time Ext by Other:**	0
FIN No:		**O=Other**	**FC=Friction Course Curing Period**	**Time Ext by Holiday**	0
FIN No:		**FA=Final Acceptance**	**B=Burn in Signal/Lights**	Additional days to extend calendar past FA (LDs)	0
FIN No:		**SA=Adhesion of RPM's**	**MT=Materials Procurement**	**Present Contract Time:**	261

5/16/2011 Start Contract Time
1/31/2012 **Extended Contract Completion date**

Comments

Year	**2012**																														
Month	**11**																														
Weekday	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	####
Contract Day No:																															####
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
	Federal Aid																														
Contract Day No:																															####
Code																															
Comments																															

Year	**2012**																													
Month	**12**																													
Weekday	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															

Year	**2013**																													
Month	**1**																													
Weekday	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu
Contract Day No:																															
Code																															
Day	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	Federal Aid																														
Contract Day No:																															
Code																															
Comments																															